PACESETTER INDUSTRIES, INC.

P.O. BOX 1131, MODESTO, CA 95353 (209) 521-1600

PC – 336

24x60 RELOCATABLE BUILDING

TESTING LABORATORY: KLEINFELDER - STOCKTON DATE: 7-4-97

NAME: Pacesetter Industries 24'x60' Classroom Building STOCKPILE

DISTRICT/OWNER: N/A

DIVISION – FILE NO. 24-0 APPLICATION NO. 68794

ARCHITECT: Norm Geiger

STRUCTURAL ENGINEER: Bruce Doig

STATE OF CALIFORNIA
DEPT. OF GENERAL SERVICES
OFFICE OF THE
STATE ARCHITECT
Final
STRUCTURAL
TESTS
AND
INSPECTIONS
SSS 103-1 (R 11/85)

The following tests and inspections, as checked, will be required as detailed in applicable specifications.

	CONCRETE	GUNITE	GROUT	MORTAR	
COMPACTED FILL					
Field material acceptance tests					Test of aggregates for mix design only
Compaction control, continuous					Suitability tests of aggregates as detailed below
Compaction tests only as ordered					Mix designs
Bearing capacity of compacted fill					Continuous batch plant inspection (Weighmaster)
REINFORCING STEEL					Inspect placing
Sample and test bar steel (Splicer)					Sample
Tensile and bend tests					Compression tests
Shop bend-dowing at job					Pick up samples at job
STRUCTURAL STEEL					Samples delivered to laboratory
X Sample and test as detailed below					Deliver sample forms to jobsite
Shop fabrication inspection					Sample and test cement
Field erection inspection					
X Inspection welds — Shop					
X Inspection of welds — Field					
X Inspection of riveting or bolting — Shop					
X Inspection of riveting or bolting — Field					
X Sample and test high strength bolts and washers					
MASONRY BLOCK					
Sample and test					
Fire tests					
Inspection of grading					
Other accessories					
GLUED LAMINATED STRUCTURAL LUMBER					
Fabrication inspection					
Sample and test steel accessories					
Inspect fabrication of steel accessories					

SUITABILITY TESTS	CONCRETE MATERIALS	GUNITE	MORTAR	GROUT
Sodium sulphate				
Structural strength				
Los Angeles rattler				
Clay (Hydrometer method)				
Reactivity test				
Volume change				

MIX DESIGNS: CONCRETE, GROUT, MORTAR OR GUNITE

MATERIAL	MAXIMUM SIZE	COMPRESSIVE STRENGTH, PSI, MINIMUM					

List of structural steel members to be tested:

All unidentified steel members per 2.12A.1

(Is this list continued on reverse: Yes No (X))

Other tests and inspections, together with special instructions:

Test of Pier w. Load test per DSA PA-036

(Are these instructions continued on reverse: Yes No (X))

Copies of Reports to:

Geiger Grafics
Norman A. Geiger
5115 Andrea Blvd, #93
Sacramento CA 95842-2518

By: [signature]
AUTHORIZED REPRESENTATIVE

SHEET INDEX

A TITLE SHEET, SHEET INDEX, DSA REQUIREMENTS, BUILDING DATA
A1 GENERAL SPECIFICATIONS, VARIABLE SPECIFICATIONS, GENERAL NOTES
A2 FLOOR PLAN, ROOF PLANS, SCHEDULES
A3 EXTERIOR AND INTERIOR ELEVATIONS, GENERAL NOTES, LEGEND
A4 REFLECTED CEILING PLAN, DETAILS
A5 CROSS SECTION, DETAILS
A6 DETAILS

S0.1 GENERAL NOTES AND TYPICAL DETAILS
S0.2 TYPICAL DETAILS
S2.1 CONCRETE FOUNDATION PLANS
S2.2 WOOD FOUNDATION PLANS
S2.3 FLOOR AND ROOF PLANS
S2.4 TYPICAL FLOOR & ROOF PLANS & DETAILS – SIDEWALL MODULES
S9.1C CONCRETE FOUNDATION DETAILS
S9.1W WOOD FOUNDATION DETAILS
S8.1 ROOF & FLOOR DETAILS
S8.2 ROOF DETAILS
S8.3 — LIGHT GAUGE STUD WALL ALT.
S9.1 — RAMP AND LANDING — FRAMING PLAN, GENERAL NOTES
S9.2 — RAMP AND LANDING — ELEVATION, DETAILS

P1 PLUMBING PLAN, DETAILS

M1 MECHANICAL PLAN, DETAILS

E1 ELECTRICAL PLAN, SCHEDULES, DETAILS

DSA REQUIREMENTS

ALL MATERIALS AND WORKMANSHIP SHALL CONFORM TO THE 1995 CALIFORNIA BUILDING CODE (C.B.C.). A COPY OF WHICH SHALL BE KEPT ON SITE AT ALL TIMES.

CHANGES TO THE APPROVED DRAWINGS AND SPECIFICATIONS SHALL BE MADE BY AN ADDENDA OR CHANGE ORDER APPROVED BY THE DISTRICT, ARCHITECT, AND THE DIVISION OF THE STATE ARCHITECT.

A PROJECT INSPECTOR, EMPLOYED BY THE DISTRICT (OWNER) AND APPROVED BY THE ARCHITECT AND THE DIVISION OF THE STATE ARCHITECT SHALL PROVIDE CONTINUOUS INSPECTION OF THE WORK, IN ACCORDANCE WITH C.B.C. SECTION 1701.3.

MATERIAL TESTING, AS STATED IN THE TEST AND INSPECTION SHEET, (SSS 103-1), SHALL BE PERFORMED IN ACCORDANCE WITH C.B.C. SECTION 2212A1.

MATERIAL TESTING REQUIRED BY FIRE REGULATIONS SHALL BE PERFORMED BY A NATIONALLY RECOGNIZED TESTING LAB.

VERIFIED REPORTS (FORM SSS 6) SHALL BE SUBMITTED IN ACCORDANCE WITH SECTIONS 4-336 AND 4-343 (c) BY THE MANUFACTURER, INSPECTORS, AND ARCHITECT.

A SEPARATE DSA APPLICATION NUMBER MUST BE OBTAINED FOR EACH PROJECT.

DSA APPROVAL OF CONTRACT DOCUMENTS FOR SAID PROJECT MUST BE OBTAINED PRIOR TO START OF MANUFACTURING.

COMPLY WITH THE 1995 CALIFORNIA ELECTRICAL CODE (CEC) CALIFORNIA MECHANICAL CODE (CMC) CALIFORNIA PLUMBING CODE (CPC) AND TITLE 19 CALIFORNIA CODE OF REGULATIONS (CCR)

BUILDING DATA

OCCUPANCY USE:	E-2
SIZE (24' x 60'):	1,440 SF
OCCUPANCY LOAD:	72 / 2 = 36
CONSTRUCTION TYPE:	V
FIRE RESISTANCE:	NOT RATED
ROOF LIVE LOAD:	20 PSF
FLOOR LIVE LOAD:	50 PSF MAX.
WIND:	75 MPH EXP C
SEISMIC ZONE:	4

APPROVALS

24-0

DEPARTMENT OF GENERAL SERVICES
OFFICE OF THE STATE ARCHITECT
FILE NO. 24-0
APPLICATION NO. 68794
DATE 7/14/97

Fire - Shawn Williams
SSS - James F. McCraft

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
OFFICE OF REGULATION SERVICES
PC-336
NO. FILE
DATE

NORMAN A. GEIGER
AIA, CSI, CDT, ICBO
P.O. BOX 41054
Sacramento, CA 95841
(916) 332-2453 FAX
(916) 332-2453 PHONE

GRAFICS ARCHITECTURAL SERVICES
GEIGER

10-97

REGISTERED ARCHITECT
NORMAN A. GEIGER
C-23916
10-2-97
RENEWAL DATE
STATE OF CALIFORNIA

PACESETTER INDUSTRIES, INC.
P.O. BOX 1131, MODESTO, CA 95353 (209) 521-1600

24x60 RELOCATABLE BUILDING

SHEET CONTENTS:
TITLE SHEET
SHEET INDEX
DSA REQUIREMENTS
BUILDING DATA
T & I SHEET

DATE:	JUNE 9, 1997
REV.:	
DRAWING SCALE:	AS SHOWN
PROJECT NUMBER:	97-09
SHEET	A

1 of 20

COMPUTER SCALE: 8/18 1-1-97
PRESETTING 24x60 / A0/A2